

October '23 Capital Improvements Report

Bramlett Elementary

- Landscaping installation began October 16. Anticipated completion October 27th.
- Trades are working to correct punch list items.

Central Elementary

- Corridor Wainscot project is substantially complete. Contractor is working punch list.

Della Davidson Elementary

- Bids to be received October 19.
- Pending School Board approval of bids, construction is tentatively scheduled to proceed November 13th.

Energy Savings Project

- CMTA to move the show lighting electrical panel at OHS from the network closet to another location.
- Disconnects for the circulator pumps are installed. CMTA activated the 5 water heaters.
- The one-year measurement and verification period will begin November 1st.

OECC

- MarchBanks scheduled install roof overflow drains 18 October.

OMS Campus

- Field logo installed. Still awaiting installation of coach's box line to be installed.

OUS Campus

- The contractor is scheduled to pave the gravel parking lot October 30.