

November '23 Capital Improvements Report

Bramlett Elementary

- Landscaping installation is complete except for four islands on the east parking lot. Presently the islands will be constructed during Christmas break and the remaining trees will be installed upon completion of the islands.
- Punch list items anticipated to be complete by Thanksgiving.

Central Elementary

- Corridor Wainscot project is complete.

Della Davidson Elementary

- The four classroom addition project: Notice to Proceed November 13th.

Energy Savings Project

- 18 November CMTA is planning to move the show lighting electrical panel at OHS from the network closet to another location. The alternate date is 2 December.
- The one-year measurement and verification period begins November 1st. The district will receive updates on the effectiveness of the energy conservation measures (ECM) every six months.

OECC

- MarchBanks installed the roof overflow drains. Project complete.

OMS Campus

- Football field re-turf project: Coach's box line installed. Project complete.

OUS Campus

- The gravel parking lot is paved. Project complete.

OHS Campus

- The proposed CTE building and OHS renovation were advertised November 8th and 15th. Opening of bids is scheduled for 2pm December 14th.